

THREE WEEK LOOK AHEAD SCHEDULE
From: March 20, 2011
To: April 09, 2011

Area / Activity Description	Resp.	Shift	Escort Req'd?	Week 1							Week 2							Week 3							Remarks
				3/20	3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/9	
				Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	
8TH Floor - West Wing																									
Prep, Demo & Remove VAV Boxes. Install New VAV Boxes, Finalize ATC Wiring & Power & Pre-Commission all Boxes.	JFW	1st & 2nd	No																						
7th Floor - East Wing																									
Disconnect Flow Switches / Drain FP	Rustic	1st	Yes																						
Prep, Demo & Remove VAV Boxes. Install New VAV Boxes, Finalize ATC Wiring & Power & all Boxes.	JFW	1st & 2nd	Yes																						Work to start @ 5:00PM on Wed. 3/23/11 - Facility to ensure proper escorts are scheduled.
7th Floor - West Wing																									
Disconnect Flow Switches / Drain FP	Rustic	1st	Yes																						
Prep, Demo & Remove VAV Boxes. Install New VAV Boxes, Finalize ATC Wiring & Power & all Boxes.	JFW	1st & 2nd	Yes																						Work to start @ 5:00PM on Wed. 3/30/11 - Facility to ensure proper escorts are scheduled.
3RD Floor - East Wing																									
Survey Obstruction Below VAV Boxes	Excel	1st	Yes																						
Install ATC horizontal Piping & Wiring	HW	1st	Yes																						
Remove/Reroute Obstructions Below VAV Boxes	LECO	1st	Yes																						
Survey /Field Measure VAV Box Locations	Excel	1st	Yes																						
Pre-Commission all boxes	HW	1st	Yes																						
4TH Floor - East Wing																									
Simplex - disconnect zone / make safe	Simplex	1st	Yes																						
Initial Abatement / Ceiling Demolition	RMT	2nd	Yes																						Facility to assist with clearing hallway/notifications
Re-connect FA zone	Simplex	1st	Yes																						
Abatement at VAV Boxes	RMT	2nd	Yes																						
Survey Obstruction Below VAV Boxes	Excel	1st	Yes																						
Install ATC horizontal Piping & Wiring	HW	1st	Yes																						
Pre-Commission all boxes	HW	1st	Yes																						
Remove/Reroute F/A Obstructions	LECO	1st	Yes																						
Main Building Supply Air Shutdown/MCD Installation																									
Main Supply Air Shutdown -	JFW	1st & 2nd	Yes																						
Penthouse/Supply Fan Work																									
Install Rigging Platform at PH Roof	JFW	1st	No																						
Chipping of Existing Concrete Floor	tbd	2nd	No																						
Patch and Level PH Floor	tbd	1st	No																						
Receive AHU# 1 and Crane Materials to High Roof	JFW	1st	No																						Possible schedule for 3/19 if materials arrive early
Custom Build AHU#1 - Piping, Sheetmetal & Controls. Electrical Feeders, connections and temp. 6-Pulse VFD	JFW	1st	No																						Coordination w/ DAC as necessary
Relocate/Raise Ten (10) Exhaust Fans	JFW	1st	No																						Ten (10) FF to be raised - Target 4/2 - Coordination with the Labs is Critical.
Cut Kneewalls at Fan Riser Location (Sixty (60) Locations)	tbd	1st	No																						
Rig EAHU Steel to High Roof	VF	1st	No																						

This three week look ahead schedule is an APPROXIMATION of how the work will progress. Minor changes to the 3WK LA are to be expected as the work progresses.

3/21/2011

Area / Activity Description	Resp.	Shift	Escort Req'd?	Week 1							Week 2							Week 3							Remarks
				Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	Su	Mo	Tu	We	Th	Fr	Sa	
Chiller Room																									
Review and Approve Core Locations (Electrical)	LEN	1st	No																						
Pipe Hanger & Header Installation	JFW	1st	No																						
Install Electrical Conduit Hangers	LECO	2nd	No																						
Chiller Pad Layout	JFW	1st	No																						
VFD Pad Layout	LECO	1st	No																						
Form Chiller & VFD Pads	CC	1st	No																						
Set/Install New Pumps incl. Trim Piping, etc.	JFW	1st	No																						
Pour Chiller & VFD Pads	CC	1st	No																						
Start Electrical Demolition / Layout / Rough-In in Mech. Rm	LECO	2nd	No																						
Install New Chillers	JFW	1st	No																						
CI-1 Structure/Exterior Work																									
Mobilize and Begin Installation/Driving of Mini-Piles	MT	1st	No																						
Form Mini-Pile Caps	CC	1st	No																						
Pour Mini-Pile Caps / Curing Time	CC	1st	No																						
CI-2&3 Structure & Cooling Tower Work																									
Rig / Install New CI-2&3 Structural Steel	VF	1st	No																						
Set New Cooling Towers # 2 & 3	VF	1st	No																						
Install CI Trim Piping, etc.	JFW	1st	No																						

Schedule Legend:

= Escort Required / Lab Personnel Notification Recommended
 = Non-Sensitive Areas / No Escort Required